INSTRUCTIONS FOR COMPLETING THE STATEMENT OF SPECIAL INSPECTIONS (SSI)

- I. Content: The Statement of Special Inspections (SSI) shall identify the scope of the special inspections services applicable to the project and shall include the names of the Registered Design Professionals and Inspection and Testing Agencies who will provide those services. The REGISTERED design Professional in Responsible Charge (RDPRS) and the Inspection and Testing Agencies are subject to the approval of The Chesterfield County Department of Building Inspections.
- II. Submittal, Review and Approval: The SSI shall be incorporated into the construction documents and shall be submitted by the permit applicant to the Commercial Plan Review Engineer of The Chesterfield County Department of Building Inspections. The Commercial Plan Review Engineer shall review and approve the SSI prior to the preconstruction meeting. The permit shall not be issued until the SSI has been reviewed and approved by the Commercial Plan Review Engineer of The Chesterfield County Department of Building Inspections. The Commercial Inspections Supervisor of The Chesterfield County Department of Building Inspections will review the SSI during the preconstruction meeting.

III. How to fill out the SSI Form:

- The cover page 1 of 16 needs to be completed for all projects that have special inspections. The Special Inspections Engineer of Record (S) MUST be identified on the form. DO NOT SUBMIT THIS FORM if the Special Inspections Engineer of Record has not been determined. The Registered Design Professional of Record must sign the form either as the preparer or the reviewer of the form.
- 2. On Page 2 list the Name, address and phone number of each Special Inspection firm(s) so that each firm has an associated **Agent Number**.
- On pages 3-15 of the form note the **Agent Number** of the specific firm that will perform each specific special inspection by entering the **Agent Number** in the corresponding box in the **Agent** column on the form for the individual inspections.
- 4. On pages 3-15 of the form provide for all possible special inspections; most will not apply to an individual project. Note any inspections within an inspection type section that are not applicable to the referenced project by checking the corresponding box in the N/A column on the form for the individual inspections or the N/A box beside the overall inspection type category if the entire section is not applicable.
- 5. Keep the Final Report of Special Inspections, page 16. The Final Report shall be completed and submitted when the special inspection program for the project has been completed. Do not submit this form with the statement.

PAGE 1 OF 16 STATEMENT OF SPECIAL INSPECTIONS

CHESTERFIELD COUNTY, VIRGIN	IIA PERMIT NUMBE	ER:	
Project:			
Address:			
VUSBC Edition:			
Building Owner:	Name	Company	
Owner's Address:		• •	
Architect of Record:			
	Name & License	Company	
Structural Engineer of Record:	Name & License	Company	
Geotechnical Engineer of Record:	Name & License	Company	
Registered Design Professional in Responsible Charge:	Na	ime & License	Company
General Contractor: This statement of Special Inspections is Virginia Uniform Statewide Building Co project. The Registered Design Profess inspections and testing and shall furnis Department of Building Inspections and Discrepancies from the approved plans of special inspections services shall be and to the attention of Chesterfield C registered design professionals of recorspecified special inspections and correcting reports shall be Building Inspections prior to the issuance	Name & License submitted as a condition de. It includes a schedul ional in Responsible Chash copies of inspection and to the appropriate reand specifications and cobrought to the immediate ounty Department of Bud. A Final Report of Spection of any discrepancies submitted to and approv	e of special inspections apage shall keep records of sand testing reports to Chestagistered design professional deviolations observed during the attention of the contractor ilding Inspections and to said Inspections documenting and observed code violaticated by Chesterfield County	pplicable to this pecified special sterfield County nals of record. ing the conduct or for correction the appropriate g completion of ons noted in the
Prepared by: Type or Print (Name of Registered Design Programment)	rofessional who prepared	Signature & Date	
Reviewed by Registered Design Profess (If not the preparer)	ional of Record:	Signature & Date	
Building Official's Acceptance:		Signature & Date	

cmanual16;09/22/05

PAGE 2 OF 16

SCHEDULE OF CODE REQUIRED SPECIAL INSPECTIONS

Prepared (Date):

Applicable Building Code: 2003 Virginia Uniform Statewide Building Code, 2003 International Building Code Project:

INSPECTION AGENTS									
(Name)	(Firm, Address, and Telephone No.)								
1. Agent									
2. Agent									
3. Agent									
4. Agent									
5. Agent									
6. Geotechnical Engineer of Record									
7. Structural Engineer of Record									
8. Architect of Record									
9. Inspection and Testing Agency									

	FOUNDATIONS (Check If Section Not Applicable)												
MATERIAL/ TYPE INSPECTION	IBC CODE REFERENCE	T	UENCY A O THIS PR	ROJE	СТ	SCOPE OF SERVICE	DATE COMPLETED						
		CONT.	PERIODIC	N/A	AGENT								
Site Preparation	1704.7.1		X			Inspection to determine that the site has been prepared in accordance with the approved soils or geotechnical report.							
Prepared Fill – During Fill Preparation	1704.7.2	X				Inspection to determine that the materials being used and maximum lift thicknesses comply with the approved report as specified in Section 1803.4.							
Evaluation of in-place Density	1704.7.3	X				Tests to determine, at the approved frequency, that the in- place dry density of the compacted fill complies with the approved report.							
Footings and Foundations	1805.1-1805.9		X			Confirm soils suitable for the design allowable soil bearing pressure are present at bearing grade. Confirm the footing dimensions are as specified on the project plans.							
Pile Foundations	1704.8	X				Observe and record the installation of each pile foundation. Records shall include the cut-off and tip elevation, and results of load tests.							
Pier Foundations	1704.9 & 1616.3	X				Confirm bearing capacity encountered is suitable for the design allowable bearing pressure specified in the approved report. Confirm drilled piers are excavated to the dimensions shown on the project plans.							

STEEL CONSTRUCTION (Check If Section Not Applicable □)											
			UENCY A								
MATERIAL/ TYPE INSPECTION	IBC CODE REFERENCE	TO THIS PROJECT				SCOPE OF SERVICE	DATE COMPLETED				
INSTECTION	REFERENCE	CONT. PERIODIC		N/A	AGENT		COMPLETED				
Fabrication – Inspection of Fabricator's Quality Control Procedures	1704.2.1 1704.2.2		X			Certificate from Independent Agency and current agreement for periodic (minimum 6 month intervals) inplant quality assurance inspections.					
Bolts, Nuts, Washers	Table 1704.3		X			Inspection of materials (identification markings; Conformance to ASTM material specification specified by designer); Manufacturer's designation (Certificates of Compliance) are required.					
Structural Steel Materials	1708.4		Х			Inspection of material identification markings; Manufacturer's Certified Test Reports per ASTM A 6 and/or ASTM A 568 indicating conformance to design requirements. Mill Certificates required.					
Weld Filler Materials	Table 1704.3		X			Conformance to AWS Specifications as specified by the designer. Manufacturer's designation (certificate of compliance) is required.					
Erection – Installation of High Strength Bolts:						Observation of tightening procedures and					
Bearing-type connections	1704.3.3		X		1	inspection per Section 9 of RCSC Specification for Structural Joints Using A325 or A490 Bolts.					
Slip-critical connections		X			=	Silvetinal Come Come 11025 of 11170 Bons.					
Erection - Steel Frame Details	1704.3.2		X			Inspection to confirm compliance with details shown on approved Construction Documents and Shop Drawings.					
Erection – Welding:											
Structural Steel:	_					Inspection shall be in compliance with Section 6 of					
Complete and partial penetration groove welds	1704.3.1	X				AWS D 1.1. Weld inspectors shall be certified in accordance with AWS D 1.1 listed in Chapter 35.					
Multi-pass fillet welds		X			1						

PAGE 5 OF 16

STEEL CONSTRUCTION – CONTINUED (Check If Section Not Applicable □)											
MATERIAL/ TYPE INSPECTION	IBC CODE REFERENCE	FREQ	UENCY AI O THIS PR	PPLIC	CABLE	SCOPE OF SERVICE	DATE COMPLETED				
INSI ECITOR	REFERENCE	CONT.	PERIODIC	N/A	AGENT		COMPLETED				
Single-pass fillet welds > 5/16"		X				Inspection shall be in compliance with Section 6 of AWS D 1.1. Weld inspectors shall be certified in					
Single-pass fillet welds < 5/16"	1704.3.1		X			accordance with AWS D 1.1 listed in Chapter 35.					
Floor and deck welds			X			Inspection shall be in compliance with Section 6 of AWS D1.3.					
Reinforcing Steel:											
Verification of weldability other than ASTM A 706			X								
Reinforcing steel –resisting flexural and axial forces in intermediate and special moment frames, and boundary elements of special reinforced concrete shear walls and shear reinforcement	1903.5.2	X				Inspections shall be in compliance with Section 6 of AWS D 1.4 and ACI 318.3.5.2.					
Shear reinforcement	-	X			-						
Other reinforcing steel	-		X		-						
	CONCRE	TE CON	ISTRUCTI	ON (C	Check If	Section Not Applicable □)					
Materials	1704.4.1		X	•		Manufacturer's Certificates of Compliance or Tests per Chapter 3 of ACI 318 and per ASTM A 706.					
Installation of Reinforcing Steel	1903.5, 1907.1, 1907.7, 1914.4		X			Inspection to confirm compliance with details shown on approved Construction Documents, Shop Drawings, ACI 318 and Code Sections 1903.5, 1907.1, 1907.7 and 1914.4.					
Welding of Reinforcing Steel	1903.5.2					Observation of reinforcing steel welding in accordance with Table 1704.3, Item 5B.					

CONCRETE CONSTRUCTION – CONTINUED (Check If Section Not Applicable □)

MATERIAL/ TYPE INSPECTION	INSPECTION REFERENCE TO THIS PROJECT			SCOPE OF SERVICE	DATE COMPLETED		
INSI ECITON	REFERENCE	CONT.	PERIODIC	N/A	AGENT		COMILETED
Anchor Bolt Installation	1912.5	X				Observation of anchor bolts to be installed in concrete prior to and during placement of concrete where allowable loads have been increased.	
Formwork	1906		X			Inspection for compliance with ACI 318, Section 6.1, 6.2.	
Concrete Strength	1905		X			Evaluation of Concrete strength in accordance with ACI 318, Section 5.6 and in accordance with the requirements of IBC 1905.6.	
Concrete Mixes	1904, 1905.2- 1905.4, 1914.2, 1914.3		X			Inspection for use of proper mix proportions and techniques, ACI 318, Chapter 4, Sections 5.2 - 5.4.	
Concrete Mixing	1905		X			Ready Mixed Concrete - Compliance with ASTM C 94 or ASTM C 685.	
Concrete Sampling	1905.6, 1914.10	X				Sampling of fresh concrete and performing slump, air content and determining the temperature of fresh concrete at the time of making specimens for strength tests in accordance with ASTM C 172, ASTM C 31 and ACI 318, Sections 5.6 and 5.8.	
Concrete Placement	1905.9, 1905.10, 1914.6-1914.8	X				Inspection for proper application techniques; ACI 318, Sections 5.9 and 5.10	
Curing Temperatures and Techniques	1905.11, 1905.13, 1914.9		X			Inspection for maintenance of curing temperatures and techniques; ACI 318, Sections 5.11, 5.12 and 5.13.	
Prestressed Concrete:						Field in an estimate of managed company to many large in	
Application of Prestessing Forces	Table 1704.4	X				Field inspections of precast concrete members in accordance with ACI 318, Section 18.18.	

CONCRETE CONSTRUCTION – CONTINUED (Check If Section Not Applicable □)											
MATERIAL/ TYPE INSPECTION	IBC CODE REFERENCE		UENCY AF O THIS PR			SCOPE OF SERVICE	DATE COMPLETED				
INDI ECITOR	KET EKETCE	CONT.	PERIODIC	N/A	AGENT		COMILETED				
Grouting of unbonded prestressing tendons in seismic-force-resisting system	Table 1704.4	X				Field inspections of precast concrete members in accordance with ACI 318, Chapter 18.16.4.					
Manufacture of Precast Concrete	1704.2.1		X			Certificate from Independent Agency and current agreement for periodic (minimum 6 month intervals) inplant quality assurance inspections.					
Erection of Precast Concrete	Table 1704.4		X			Field inspections of precast concrete members in accordance with ACI 318, Chapter 16.					
Post Tensioning	1906.2		X			Verification of in-situ concrete strength, prior to stressing of tendons in post-tensioned concrete and prior to removal of shores and forms for beams and structural slabs in accordance with ACI 318, Section, 6.2.					
CONCRET	E CONSTRU	ICTION	- RETAIN	ING V	VALLS	ONLY (Check If Section Not Applicable I	□)				
Materials	1704.4.1		X			Manufacturer's Certificates of Compliance or Tests per Chapter 3 of ACI 318 and per ASTM A 706.					
Installation of Reinforcing Steel	1903.5, 1907.1, 1907.7, 1914.4		X			Inspection to confirm compliance with details shown on approved Construction Documents, Shop Drawings, ACI 318 and Code Sections 1903.5, 1907.1, 1907.7 and 1914.4.					
Welding of Reinforcing Steel	1903.5.2					Observation of reinforcing steel welding in accordance with Table 1704.3, Item 5B.					
Anchor Bolt Installation	1912.5	X				Observation of anchor bolts to be installed in concrete prior to and during placement of concrete where allowable loads have been increased.					
Formwork	1906		X			Inspection for compliance with ACI 318, Section 6.1, 6.2.					
Concrete Strength	1905		X			Evaluation of Concrete strength in accordance with ACI 318, Section 5.6 and in accordance with the requirements of IBC 1905.6.					

CONCRETE CONS	TRUCTION	– RETA	INING WA	LLS	ONLY -	CONTINUED (Check If Section Not App	licable □)
MATERIAL/ TYPE	IBC CODE		UENCY AF				DATE
INSPECTION	REFERENCE	CONT.	D THIS PR	OJEC N/A	AGENT	SCOPE OF SERVICE	COMPLETED
Concrete Mixes	1904, 1905.2- 1905.4, 1914.2, 1914.3		X			Inspection for use of proper mix proportions and techniques, ACI 318, Chapter 4, Sections 5.2 - 5.4.	
Concrete Mixing	1905		X			Ready Mixed Concrete - Compliance with ASTM C 94 or ASTM C 685.	
Concrete Sampling	1905.6, 1914.10	X				Sampling of fresh concrete and performing slump, air content and determining the temperature of fresh concrete at the time of making specimens for strength tests in accordance with ASTM C 172, ASTM C 31 and ACI 318, Sections 5.6 and 5.8.	
Concrete Placement	1905.9, 1905.10, 1914.6-1914.8	X				Inspection for proper application techniques; ACI 318, Sections 5.9 and 5.10	
Curing Temperatures and Techniques	1905.11, 1905.13, 1914.9		X			Inspection for maintenance of curing temperatures and techniques; ACI 318, Sections 5.11, 5.12 and 5.13.	
Prestressed Concrete:						Field inspections of precast concrete members in	
Application of Prestessing Forces	Table 1704.4	X				accordance with ACI 318, Section 18.18.	
Grouting of unbonded prestressing tendons in seismic-force-resisting system	Table 1704.4	X				Field inspections of precast concrete members in accordance with ACI 318, Chapter 18.16.4.	
Manufacture of Precast Concrete	1704.2.1		X			Certificate from Independent Agency and current agreement for periodic (minimum 6 month intervals) inplant quality assurance inspections.	
Erection of Precast Concrete	Table 1704.4		X			Field inspections of precast concrete members in accordance with ACI 318, Chapter 16.	

CONCRETE CONSTRUCTION – RETAINING WALLS ONLY – CONTINUED (Check If Section Not Applicable □)											
MATERIAL/ TYPE INSPECTION	IBC CODE REFERENCE	FREQUENCY APPLICABLE TO THIS PROJECT				SCOPE OF SERVICE	DATE COMPLETED				
	CO	CONT.	PERIODIC	N/A	AGENT		COMILETED				
Post Tensioning	1906.2		X			Verification of in-situ concrete strength, prior to stressing of tendons in post-tensioned concrete and prior to removal of shores and forms for beams and structural slabs in accordance with ACI 318, Section, 6.2.					

LEVEL 1 SPECIAL INSPECTION FOR MASONRY CONSTRUCTION (TABLE 1704.5.1) (Check If Section Not Applicable											
INSPECTION TASK	IBC CODE	FREQUEN TESTI		R	RITERIA	DATE COMPLETED					
	REFERNCE	CONTINUOUS	PERIODIC	AGENT	ACI 530/ASCE 5/TMS 402a	ACI 530.1/ASCE 6/TMS 602a	COMILETED				
1. From the beginning of masonry construction, the following shall be verified to ensure compliance:	Table 1704.5.1										
Proportions of site-prepared mortar.			X			Art. 2.6 A					
Construction of mortar joints	Table 1704.5.1		X			Art. 3.3B					
Location of reinforcement and connectors.			X			Art. 3.4					
2. The Inspection Program shall verify:	Table 1704.5.1										
Size and location of structural elements.	Table 1704.5.1		X			3.3G					
Type, size and location of anchors, including other details of anchorage of masonry to structural members, frames or other construction.	Table 1704.5.1		X		Sec. 1.15.4, 2.1.2						

LEVEL 1 SPECIAL INSPECTION FOR MASONRY CONSTRUCTION (Continued) (Check If Section Not Applicable □)											
INSPECTION TASK	IBC CODE	FREQUEN TEST		R	DATE COMPLETED						
	REFERNCE	CONTINUOUS	PERIODIC	AGENT	ACI 530/ASCE 5/TMS 402a	ACI 530.1/ASCE 6/TMS 602a	COMPLETED				
Specified size, grade and type of reinforcement.	Table 1704.5.1		X		Sec. 1.12	Art. 2.4, 3.4					
Welding of reinforcing bars.	Sec. 2108.9.2.11, Item 2	X			Sec 2.1.8.6, 2.1.8.6.2						
Protection of masonry during cold weather (temperature below 40°F) or hot weather (temperature above 90°F)	Sec. 2104.3, 2104.4		X			Art. 1.8					
3. Prior to grouting, the following shall be verified to ensure compliance:	Table 1704.5.1										
Cleanliness of grout space.	Table 1704.5.1		X			Art. 3.2D					
Placement of reinforcement and connectors.	Table 1704.5.1		X		Sec. 1.12	Art. 3.4					
Proportions of site-prepared grout.	Table 1704.5.1		X			Art. 2.6B					
Construction of mortar joints.	Table 1704.5.1		X			Art. 3.3B					
4. Grout placement shall be verified to ensure compliance with the code and construction document provisions.	Table 1704.5.1	X				Art 3.5					

PAGE 11 OF 16

LEVEL 1 SPECIAL INSPECTION FOR MASONRY CONSTRUCTION (Continued) (Check If Section Not Applicable □)										
INSPECTION TASK	IBC CODE	FREQUENCY C	F TESTING	RF	DATE					
	REFERNCE	CONTINUOUS	PERIODIC	AGENT	ACI 530/ASCE 5/TMS 402a	ACI 530.1/ASCE 6/TMS 602a	COMPLETED			
5. Preparation of any required grout specimens, mortar specimens and/or prisms shall be observed	Sec. 2105.3, 2105.4, 2105.5	X				Art. 1.4				
6. Compliance with required inspection provisions of the construction documents and the approved submittals shall be verified.	Table 1704.5.1		Х			Art. 1.5				

LEVEL 2 SPECIAL INSPECTION FOR MASONRY CONSTRUCTION (TABLE 1704.5.3) (Check If Section Not Applicable									
INSPECTION TASK	IBC CODE REFERNCE	FREQUENCY C	F TESTING	RE	DATE				
		CONTINUOUS	PERIODIC	AGENT	ACI 530/ASCE 5/TMS 402a	ACI 530.1/ASCE 6/TMS 602a	COMPLETED		
1. From the beginning of masonry construction, the following shall be verified to ensure compliance:	Table 1704.5.3								
Proportions of site-prepared mortar.			X			Art. 2.6 A			
Placement masonry units and construction of mortar joints	Table 1704.5.3		X			Art. 3.3B			
Location of reinforcement and connectors.			X		Sec. 1.12.3	Art. 3.4			
Grouting space prior to grouting.	Table 1704.5.3	X				Art. 3.2D			
Placement of grout.	Table 1704.5.3	X				Art. 3.5			
2. The Inspection Program shall verify:	Table 1704.5.3								

PAGE 12 OF 16

PAGE 12 OF 16									
LEVEL 2 SPECIAL INSPECTION FOR MASONRY CONSTRUCTION (Continued) (Check If Section Not Applicable □)									
INSPECTION TASK	IBC CODE REFERNCE	FREQUENCY C	F TESTING	RI	DATE				
		CONTINUOUS	PERIODIC	AGENT	ACI 530/ASCE 5/TMS 402a	ACI 530.1/ASCE 6/TMS 602a	COMPLETED		
Size and location of structural elements.	Table 1704.5.3		X			3.3G			
Type, size and location of anchors, including other details of anchorage of masonry to structural members, frames or other construction.	Table 1704.5.3		X		Sec. 1.15.4, 2.1.2				
Specified size, grade and type of reinforcement.	Table 1704.5.3		X		Sec. 1.12	Art. 2.4, 3.4			
Welding of reinforcing bars.	Sec. 2108.9.2.11, Item 2	X			Sec 2.1.8.6, 2.1.8.6.2				
Protection of masonry during cold weather (temperature below 40°F) or hot weather (temperature above 90°F)	Sec. 2104.3, 2104.4		X			Art. 1.8			
3. Preparation of any required grout specimens, mortar specimens and/or prisms shall be observed	Sec. 2105.3, 2105.4, 2105.5	X				Art. 1.4			
4. Compliance with required inspection provisions of the construction documents and the approved submittals shall be verified.	Table 1704.5.3		Х			Art. 1.5			

SPRAYED FIRE RESISTANCE MATERIALS (Check If Section Not Applicable □)								
MATERIAL/ TYPE INSPECTION	IBC CODE REFERENCE	FREQUENCY APPLICABLE TO THIS PROJECT				SCOPE OF SERVICE	DATE COMPLETED	
INSI ECITON	REFERENCE	CONT.	PERIODIC	N/A	AGENT		COMI EETED	
Structural Member Surface Condition	1704.11.1	X				Inspection of prepared surface of structural members to be sprayed.		
Application	1704.11.2	X				Inspection for minimum ambient temperature before and after application as specified in the approved manufacturer's written instructions.		
Thickness, Density, Bond Strength	1704.11.3 1704.11.4 1705.12.5	X				Tests and inspections to determine compliance with the approved submittal for the fire-resistance design, ASTM E 605 and E 736.		
WOOD CONSTRUCTION (Check If Section Not Applicable □)								
MATERIAL/ TYPE INSPECTION	IBC CODE REFERENCE	FREQUENCY APPLICABLE TO THIS PROJECT			BLE TO	SCOPE OF SERVICE	DATE COMPLETED	
INSTECTION	REFERENCE	CONT. PERIODIC N/A AGENT			COMPLETED			
Fabrication – Inspection of Fabricator's Quality Control Procedures	1704.6, 1704.2.1 1704.2.2		X			Certificate from Independent Agency and current agreement for periodic (minimum 6 month intervals) inplant quality assurance inspections.		
EXTER	RIOR INSUL	ATION	AND FINIS	SH S	YSTEM	(Check If Section Not Applicable □)		
MATERIAL/ TYPE INSPECTION	IBC CODE REFERENCE	FREQUENCY APPLICABLE TO THIS PROJECT			SCOPE OF SERVICE	DATE COMPLETED		
		CONT.	PERIODIC	N/A	AGENT			
Field Application	1704.12	X				Field review to confirm installation is in accordance with the manufacturer's guidelines approved by the design professional of record and project specifications.		
Prefabricated EIFS Panels	1704.12	X				Field review to confirm installation is in accordance with the manufacturer's guidelines approved by the design professional of record and project specifications.		

SMOKE CONTROL (Check If Section Not Applicable □)								
MATERIAL/ TYPE	IBC CODE	FREQUENCY APPLICABLE TO THIS PROJECT				SCOPE OF SERVICE	DATE	
INSPECTION	REFERENCE	CONT.	PERIODIC	N/A	AGENT	0001 2 01 02.0002	COMPLETED	
Smoke Control Testing During Construction	1704.14.1	X				Observations during erection and prior to concealment for the purposes of leakage testing and recording of device location.		
Smoke Control Testing Prior to Occupancy	1704.14.1	X				Prior to occupancy and after sufficient completion for the purposes of pressure difference testing, flow measurements, and detection and control verification.		
SPECIAL	INSPECTIO	NS FC	R SEISMI	C RE	SISTAN	ICE (Check If Section Not Applicable □)		
MATERIAL/ TYPE INSPECTION			QUENCY APP THIS PRO	JECT		SCOPE OF SERVICE	DATE COMPLETED	
MOLECTION	REFERENCE	CONT.	PERIODIC	N/A	AGENT		COMPLETED	
Structural Steel	1707.2	X				Observation of structural welding in accordance with AISC Seismic.		
		X				Inspection of field gluing operations of elements of the seismic force resisting system.		
Structural Wood	1707.3		X			Inspection of nailing, bolting, anchoring and other fastening components within the seismic force resisting system, including drag struts, braces and hold-downs.		
	1707.4		X			Inspection of welding operations of elements of the seismic force resisting system.		
Cold-formed Steel Framing			X			Inspection of screw attachments, bolting, anchoring and other fastening components within the seismic force resisting system, including struts, braces and hold-downs.		
Storage Racks and Access Floors	1707.5		X			Inspection of anchorage of access floors and storage racks 8 ft or greater in height in structures assigned to Seismic Category D, E, or F.		

PAGE 15 OF 16

SPECIAL INSPECTIONS FOR SEISMIC RESISTANCE (Continued) (Check If Section Not Applicable)								
MATERIAL/ TYPE INSPECTION	IBC CODE	FREQUENCY APPLICABLE TO THIS PROJECT				SCOPE OF SERVICE	DATE	
	REFERENCE	CONT.	CONT. PERIODIC N/A AGENT		AGENT	330. 2 3. 3232	COMPLETED	
Architectural Components	1707.6		X			Inspection during erection and fastening of exterior cladding, interior and exterior non-load bearing walls, and veneer in structures assigned to Seismic Category D, E, or F.		
Mechanical and Electrical Components	1707.7		X			Inspection during anchorage of electrical equipment for emergency or standby power systems; installation of anchorage of other electrical equipment; installation of piping systems intended to carry flammable, combustible or highly toxic contents and their associated mechanical units; and installation of HVAC ductwork that will contain hazardous materials in structures assigned to Seismic Category D, E, or F.		
Component Inspection	1707.7.1		X			Inspection of installation of equipment using combustible energy sources, electrical motors, transformers, switchgear, unit substations, motor control center; reciprocating and rotation type machinery; piping distribution systems 3inches or larger; and tanks heat exchangers and pressure vessels.		
Component and Attachment Inspections	1707.7.2		X			Inspection of components and verify the label, anchorage or mounting conforms to the certificate of compliance.		
Component Manufacturer Certification	1707.7.3		X			Review equipment to verify that an approved quality control program is permanently identified on each piece of equipment by label.		
Seismic Isolation System	1707.8		X			Inspection during the fabrication and installation of isolator units and energy dissipation devices.		

9/22/05

Page 16 of 16

CHESTERFIELD COUNTY, VIRGINIA

FINAL REPORT OF SPECIAL INSPECTIONS

Permit Number:		
Project:		
Address:		
Registered Design Professional in Responsible Charge:		
Inspection reports numbered to, and test re	eports numbered	to
, all submitted prior to this Final Report, form a basis report.	for, and are to be consid	dered an integral part of this final
The special inspections specified for this project and itemized in the been completed pursuant to the requirements of the Chesterfield elements subject to special inspections have been found to be conformance with project specifications. Violations of the Virginia Uspecial inspections services were brought to the attention of the apparent the owner for resolution and the resolution was approved by the Submitted by Registered Design Professional in Responsible Charges.	d County Department of e in compliance with C Uniform Statewide Buildin propriate registered design e County.	f Building Inspections. The building County-approved documents and ng Code observed in the conduct
Signature & Date	Registered Profession Responsible Seal	nal in Charge
Type or Print Name Reviewed by Registered Design Professional of Record:	Cour	
Signature & Date		
Type or Print Name Accepted by Code Official or designee:	c ir	Submit this report upon ompletion of the special aspections, not with the statement of Special
Signature & Date		nspections.

Type or Print Name cmanual18;09/22/05;07/13/06